

City of Wadsworth Building Department
Phone 330-335-2780 Fax 330-335-2715

GAS LINE PRESSURE TEST VERIFICATION FORM

- All newly installed or altered fuel gas supply lines are required to be tested in accordance with the provisions of Section 406 of the 2003 International Fuel Gas Code. The test pressure shall be not less than 1.5 times the proposed maximum working pressure but not less than 3psig, irrespective of design pressure. When test pressure exceeds 125 psig, the test pressure shall not exceed a value that produces a hoop stress in the piping, greater than 50 percent of the specified minimum yield strength of the pipe. The test duration shall be not less than 10 minutes.
- Tests shall be made after all piping installations have been completed. A Final Occupancy Certificate shall not be issued until the test has been observed by the Building Inspector, or this form has been returned to the City of Wadsworth Building Department.

Address: _____

Owner: _____

Testing Person: _____

Testing Company: _____

Testing (Check one) Company or Person Address: _____

_____ Phone _____

Test Pressure: _____ Duration Minutes _____ Test Date _____

- **Test Pressure Not Less Than 3 Lbs. • Test Duration Not Less Than 10 Minutes.**

“My signature indicates that I am qualified to perform the required testing procedures and verify that all fuel gas lines after the meter, have been tested in accordance with the requirements of the 2003 International Fuel Gas Code; and the testing requirements have been successfully completed; and no perceptible drop in pressure was observed for the required specified time; and the lines are free from leaks, to the best of my knowledge.”

Signature of Tester Permit Holder or Authorized Representative
(Check at least one)

Date